MI TILE INSTALLATION EXPERTS

Backsplash planning checklist

Keep it with your project. Share it with your contractor.

- [ ] Measure each wall and confirm countertop, cabinet and hood locations before the tile layout.
- [ ] Check the wall condition and whether existing coatings or tile can support the selected system.
- [ ] Check product, shade, caliber, usable batch quantity and damage before installation.
- [ ] For glass, confirm the correct cutting method, mortar, grout and sample edge for that product.
- [ ] Coordinate safe outlet handling, finished support, box depth, cover fit and any necessary parts.
- [ ] Count existing outlet resets at $15 each only when this labor is requested and not already included.
- [ ] Choose metal, ceramic or mitered edges and confirm matching pieces before ordering.
- [ ] Count decorative ceramic edge trim at $15 per linear foot; material is separate.
- [ ] Agree the flexible countertop-to-wall joint and other required movement joints.
- [ ] Approve grout color and a sample; confirm protection, cleanup, cure time and a final walk-through.

Project notes