MI TILE INSTALLATION EXPERTS

Shower planning checklist

Keep it with your project. Share it with your contractor.

- [ ] Describe the symptom or goal; keep construction photos and note when a leak appears.
- [ ] Agree the layout, entry, valve, showerhead, drain, niche, glass and lighting before rough work.
- [ ] Identify the complete waterproofing system and every seam, fastener and penetration detail.
- [ ] Agree wet-zone backing with the drywall team before walls are boarded.
- [ ] Confirm sloped drainage surfaces and the pan-to-drain connection; document the water test.
- [ ] Review pipe protection and photograph concealed work before closing the wall.
- [ ] Check tile SKU, shade, caliber, batch quantity, geometry, packaging and delivered condition.
- [ ] Choose edge trim, grout, movement joints, tile baseboards and maintenance requirements.
- [ ] For a lit niche, specify the light, driver, controls, wiring route and service access.
- [ ] Record who buys each material, what the estimate includes and how changes are approved.

Project notes